

COR/2013/04487

AUG 12 2013

Mr. Rob Antle
CBC
P.O. Box 12010, Station C
St. John's, NL A1B 3T8

Dear Mr. Antle:

RE: Your request for access to information under Part II of the Access to Information and Protection of Privacy Act (Our File TW/033/2013)

On July 12, 2013 the Department of Transportation and Works received your request for access to the following records/information:

A breakdown of the number of days the moose-detection system at (A) Grand Falls-Windsor area (B) Salmonier Line area has been in-service and out of service. Please list dates.

I am pleased to inform you that your request for access to these records has been granted.

The Salmonier Line site began operation on October 13, 2011 and the following will identify the dates the system was out of service:

- August 3, 2012
- October 4, 2012
- October 11, 2012
- October 23, 2012 - October 29, 2012
- December 3, 2012
- January 1, 2013
- January 8, 2013 - June 5, 2013. The Department took the system out of service until such time as the provider fully addressed all deficiencies as per the warranty.

The Grand Falls-Windsor site began operation on November 7, 2011 and the following will identify the dates the system was out of service:

- November 8, 2011 – November 24, 2011
- December 15, 2011 – December 22, 2011
- January 7, 2012 – February 21, 2012
- February 22, 2012 – March 1, 2012
- March 24, 2012 – April 19, 2012
- September 11, 2012 – September 27, 2012
- October 7, 2012 – November 16, 2012 (partially out of service)
- December 25, 2012 – April 2, 2013 (partially out of service)
- April 26, 2013 – June 6, 2013 (partially out of service)

All expenditures for repairs to the moose-detection systems have been covered by the warranty provided by Safeguards of Canada Inc. with no additional costs to government.

Please be advised that responsive records will be published following a 72 hour period after the response is sent electronically to you or five days in the case where records are mailed to you. It is the goal to have the responsive records posted to the Office of Public Engagement's website within one business day following the applicable period of time. Please note that requests for personal information will not be posted online.

If you have any further questions, please feel free to contact the undersigned at [REDACTED]

Sincerely,



BRENT MEADE
Deputy Minister

COR/2013/04484

AUG 12 2013

Mr. Rob Antle
CBC
P.O. Box 12010, Station C
St. John's, NL
A1B 3T8

Dear Mr. Antle:

RE: Your request for access to information under Part II of the Access to Information and Protection of Privacy Act (Our File TW/032/2013)

On July 12, 2013 the Department of Transportation and Works received your request for access to the following records/information:

Itemized list of expenditures on moose-detection systems installed at 2 locations on the TCH. Request includes FY 2011-12 to the present. Please break down by expenditure, date, payee, and reason for payment.

I am pleased to inform you that your request for access to this information has been granted and is provided on the attached *Roads Progress Estimates*, dated from September 2011 to January 2012.

All expenditures for repairs to the moose-detection systems have been covered by the warranty provided by Safeguards of Canada Inc. with no additional costs to government.

Please be advised that responsive records will be published following a 72 hour period after the response is sent electronically to you or five days in the case where records are mailed to you. It is the goal to have the responsive records posted to the Office of Public Engagement's website within one business day following the applicable period of time. Please note that requests for personal information will not be posted online.

If you have any further questions, please feel free to contact the undersigned at [REDACTED]

Sincerely,



BRENT MEADE
Deputy Minister

Enclosure



PROVINCE OF NEWFOUNDLAND
DEPARTMENT OF TRANSPORTATION AND WORKS
ROADS PROGRESS ESTIMATE
ESTIMATE NO: 1 (ONE)

PROJECT NO: 68-11 PHO PART "A"

PROJECT: Supply & Installation of Wildlife Detection & Warning Systems on Route 1 TCH East of Salmonier Line Interchange

MONTH ENDING: SEPT 20/2011

CONTRACTOR: Safe Guards of Canada INC.

ESTIMATED COST: \$ 674 323.00

ACCOUNT CENTER: 01-3025-311-1910-0624

DTC 521033

CERTIFIED CORRECT

Gross to Date	<u>\$79,140.00</u>
Less 10% holdback	<u>\$7,914.00</u>
Paid holdback	<u></u>
Certified to date	<u>\$71,226.00</u>
Less previous payments	<u>\$0.00</u>
Now certified	<u>\$71,226.00</u>

Resident Engineer

Regional Engineer

Regional Engineer

Regional Engineer

APPROVED BY

APPROVED
John Mac
John Mac
Construction Engineer



PROVINCE OF NEWFOUNDLAND
DEPARTMENT OF TRANSPORTATION AND WORKS
ROADS PROGRESS ESTIMATE

PROJECT NO: 68-11 PHQ PART "A"

PROJECT: Supply & Installation of Wildlife Detection & Warning Systems on Route 1 TCH East of Salmonier Line Interchange

CONTRACTOR: Safe Guards of Canada INC.

ESTIMATED COST: \$ 674 323.00

ACCOUNT CENTER: 01-3025-311-1910-0624

DTC 521033

CERTIFIED CORRECT

Gross to Date	\$656,264.30
Less 10% holdback	\$65,626.43
Paid holdback	
Certified to date	\$590,637.87
Less previous payments	\$71,226.00
Now certified	\$519,411.87

Resident Engineer

~~Right~~

APPROVED BY

2000-0000

John D.

Construction Engineer



PROVINCE OF NEWFOUNDLAND
DEPARTMENT OF TRANSPORTATION AND WORKS
ROADS PROGRESS ESTIMATE

PROJECT NO: 68-11 PHO PART "A"

PROJECT: Supply & Installation of Wildlife Detection & Warning Systems on Route 1 TCH East of Salmonier Line Interchange

CONTRACTOR: Safe Guards of Canada INC.

ESTIMATED COST: \$ 674 323.00

ACCOUNT CENTER: 01-3025-311-1910-0624

MONTH ENDING: JAN 20/2012

CERTIFIED CORRECT

Gross to Date	\$660,681.56
Less 10% holdback	\$66,068.16
Paid holdback	
Certified to date	\$594,613.40
Less previous payments	\$590,637.87
Now certified	\$3,975.53

Resident Engineer

Regional Engineer

APPROVED BY

Construction Engineer

Construction Engineer
Assistant Deputy Minister T.S.



PROVINCE OF NEWFOUNDLAND
DEPARTMENT OF TRANSPORTATION AND WORKS

Department of Transportation and Works
Registered in TRIM
DATE Nov 01, 2012
Record No. doc120121089160
CRMS

ROADS PROGRESS ESTIMATE

ESTIMATE NO: 4 (FOUR)

MONTH ENDING: OCT 20/2012

PROJECT NO: 68-11 PHO PART "A"

FINAL

PROJECT: Supply & Installation of Wildlife Detection & Warning Systems on Route 1 TCH East of Salmonier Line Interchange

CONTRACTOR: Safe Guards of Canada INC.

ESTIMATED COST: \$ 674 323.00

ACCOUNT CENTER: 01-3025-311-1910-0624

DTC 521033

CERTIFIED CORRECT

Gross to Date	\$684,449.79
Less 10% holdback	\$68,444.98
Paid holdback	
Certified to date	\$616,004.81
Less previous payments	\$594,613.40
Now certified	\$21,391.41

Resident Engineer

Regional Engineer

APPROVED BY

Construction Engineering

Construction Engineer
Assistant Deputy Minister T.S.



ROADS PROGRESS ESTIMATE

MONTH ENDING: Nov. 2011

ESTIMATE NO: 1

Project No.: 68-11 PHO

Project Title: Supply & Install Wildlife Detection & Warning Systems on Highway R.O.W. West of Grand Falls-Windsor.

Contractor: Safeguards of Canada Inc.

Estimated Cost: \$789,838.00

Account Center: 01-3025-311-1910-0624

D.T.C.: 521034

NO.	DESCRIPTION OF WORK	UNIT	ESTIMATED QUANTITY	PREVIOUS QUANTITY	SINCE PREVIOUS ESTIMATE	TOTAL TO DATE	UNIT PRICE	AMOUNT
2	Clearing	ha						\$33,350.00
7	SUPPLY & INSTALL PIPE CULVERTS-ALUMINIZED							
b)	600mm Diameter	m	14					\$1,380.00
12	SELECTED GRANULAR BASE COURSE							
b)	Class 'B'	t	15					\$138.00
20	SUPPLY & INSTALL SIGN POSTS							
d)	Type 'D'	each	2		2	2	\$6,325.00	\$12,650.00
21	Contingency		5000					\$1.00
22	Flagperson Hours	hrs	50					\$41.40
23	Mobilize & Demobilize	Lump Sum	11586		11586	11586	\$1.00	\$11,586.00
47	SUPPLY FILL IN PLACE							
a)	Other Material	t	60		452.94	452.94	\$138.00	\$62,505.72
110	DESIGN, SUPPLY & INSTALL ANIMAL DETECTION SYSTEM							
a)	1.5km length	each						\$546,647.00
b)	2.0km length	each	1		1	1	\$728,862.00	\$728,862.00
								\$815,603.72

Gross to Date	\$815,603.72
Less PRI & Density Bonus	
Total	\$815,603.72
Less 10% holdback	\$81,560.37
Paid holdback	
Certified to date	\$734,043.35
Less previous payments	
Now certified	\$734,043.35

CERTIFIED CORRECT

Shane St. John 2011-12-07

Resident Engineer

W.W. 11-12-07

Regional Engineer


APPROVED BY

P.J. O'Dell

Construction Engineer

Jimmy J. O'Dell

Assistant Deputy Minister T.S.



GOVERNMENT OF NEWFOUNDLAND AND LABRADOR
DEPARTMENT OF TRANSPORTATION AND WORKS

RECEIVED

SEP 24 2012

ROADS PROGRESS ESTIMATE

MONTH ENDING: Sept. 2012

ESTIMATE NO: 2 (Final)

Project No.: 68-11 PHO

Project Title: Supply & Install Wildlife Detection & Warning Systems on Highway R.O.W. West of Grand Falls-Windsor

Contractor: Safeguards of Canada Inc.

Estimated Cost: \$789,838.00

Account Center: 01-3025-311-1910-0624

D.T.C.: 521034

NO.	DESCRIPTION OF WORK	UNIT	ESTIMATED QUANTITY	PREVIOUS QUANTITY	SINCE PREVIOUS ESTIMATE	TOTAL TO DATE	UNIT PRICE	AMOUNT
2	Clearing	ha						\$33,350.00
7	SUPPLY & INSTALL PIPE CULVERTS-ALUMINIZED							
b)	600mm Diameter	m	14					\$1,380.00
12	SELECTED GRANULAR BASE COURSE							
b)	Class 'B'	t	15					\$138.00
20	SUPPLY & INSTALL SIGN POSTS							
d)	Type 'D'	each	2	2		2	\$6,325.00	\$12,650.00
21	Contingency		5000		6794.31	6794.31	\$1.00	\$6,794.31
22	Flagperson Hours	hrs	50		60	60	\$41.40	\$2,484.00
23	Mobilize & Demobilize	Lump Sum	11586	11586		11586	\$1.00	\$11,586.00
47	SUPPLY FILL IN PLACE							
a)	Other Material	t	60	452.94	57.06	510	\$138.00	\$70,380.00
110	DESIGN, SUPPLY & INSTALL ANIMAL DETECTION SYSTEM							
a)	1.5km length	each						\$546,647.00
b)	2.0km length	each	1	1		1	\$728,862.00	\$728,862.00
	Additional warning flashers	each			4	4	\$2,987.40	\$11,949.60
	Management & Engineering	Lump Sum			1	1	\$10,705.63	\$10,705.63
	Radio Transmitters	each			2	2	\$647.40	\$1,294.80
	Travel to and from St. John's	Lump Sum			1	1	\$1,915.00	\$1,915.00
	Accommodations/Meals	Lump Sum			1	1	\$185.00	\$185.00
	CO#: 29446 (\$6794.31)							
								\$858,806.34

Gross to Date	\$858,806.34
Less PRI & Density Bonus	
Total	\$858,806.34
Less 10% holdback	\$85,880.63
Paid holdback	
Certified to date	\$772,925.71
Less previous payments	734043.35
Now certified	\$38,882.36 DT

CERTIFIED CORRECT John St. John 2012-09-18

Resident Engineer W. V. C. 12-09-18

Regional Engineer R. P. O.

APPROVED BY R. P. O.

Construction Engineer Walter Morris

Assistant Deputy Minister T.S. F. J. Morris